



SUPERINTENDENT'S SHOUT OUT!



November 10, 2017



IN THE NEWS:

- New Haven Intermediate is currently taking part in the 7th Annual "Feed the Need" community project.
- New Haven Primary collected 400 pounds of plastic caps and Allen County Solid Waste Management District turned the caps into the a school bench for the school.
- Fourth grade students at Leo Elementary will gather in their seven tribes to celebrate "The Feast of the Harvest Moon," which is a culminating activity of their Miami Indians on Friday, November 17th from 9:30 a.m. - 11:30 a.m.
- Southwick Elementary and Woodlan Elementary hosted fabulous Veteran's Day programs on Thursday, November 9. A special thanks to all of our veterans!
- Cedarville Elementary begins its Canned Food Drive next week and it runs through Dec. 20th.
- Students at Heritage Elementary are voting on designs for the murals in the gymnasium and stairwell.
- Prince Chapman Academy has an increased enrollment of 788 students.

EACS Recognitions:

- *EACS has been approved, for the 2nd year in a row, as a Common Sense Education Digital Citizenship Certified District. Last year, EACS was 1 of only 17 districts in Indiana, and 1 of only 95 in the whole country to have earned this honor!
- *Tobacco Free Allen County honored the District with the Smoke Free Schools Policy Leadership Award in recognition of EACS including the prohibition of e-cigarettes in its policy. EACS was the first Allen County school district to accomplish this.

DID YOU KNOW?

Do you know how many custodians work in East Allen County Schools?



Answer: 63 custodians

CONSTRUCTION UPDATES:

Administration Annex Renovation/Data Center Relocation

The elevator was inspected on Tuesday and the Operating Certificate was issued, so the elevator may now be used.

Cedarville Elementary School - Addition

The installation of the masonry walls throughout the new addition continues. The east corridor wall is up to bearing at 20'6", the west corridor wall is up to 12'8", and the west and east interior corridor walls are up to bearing height.

Heritage/Leo Outbuildings

The Pre-Construction meeting occurred on Thursday. Work is to start as soon as possible. The substantial completion dates for the Baseball/Softball Outbuildings are March 31st and the Football/Track Outbuildings are July 13th.

Leo Elementary School - Renovations/Additions

In the existing gymnasium, the rock climbing wall has been removed and the new interior wall has been framed. The cafeteria slab has been poured. Work continues on the foundation/footings in the gymnasium addition.

New Haven High School - Renovations/Addition

The new temporary main entrance and concrete stoop has been poured. Work continues on the foundations and footers for the administration area. Prep work continues on the building pad for the gymnasium addition. The masonry walls for the junior high classroom addition are taking shape. In the next two weeks, the new temporary main entrance asphalt is to be laid, demolition of bulkheads and new hydronic piping is to occur in the weight room, and continue building pad prep work along with lime stabilization in the gym addition area.

New Haven Intermediate School - New Construction

The interior demo is complete for the 1964 building and the total demolish is to start within the next two weeks and it will take a couple of weeks to take everything down and then remove. The interior demo of the Park Hill facility is in process. We will communicate the exact demolish dates as soon as we know.

Southwick Elementary School - Renovations/Additions

The footings for the elevator addition are complete and the foundation walls have been poured. The installation of the masonry bearing walls in the classroom addition is in process, the south exterior wall is up to the window height, the east wall on the south side is up to window height and the south corridor wall is up to bearing. In about two weeks, should start to see the setting of steel joists (scheduled for deliveries to start on the 20th).

Woodlan Outbuilding

The contractor started the installation of the storm sewer and is scheduled to start stripping the topsoil, prep the building pad and put footings/foundations in the next week.